



# CORPORATION OF THE CITY OF KINGSTON

## Water & Sewer Lateral Contractors Verification Form

Building Services (613) 546-4291x3280 Fax (613) 542-9137

Property Address: \_\_\_\_\_

Contractor: \_\_\_\_\_

Confirmation (Check)

**One Service per lot only** (as per Utilities Kingston) .....

**PIPE MATERIALS:** (OBC 7.2.1.4, 7.2.5-7.2.7)

Water Supply Pipe: Polyethylene CAN/CSA-B137.10.....

Copper Type "K", Min. 3/4 Ø .....

Other materials noted as: Polyethylene type 200 series.....

CSA Markings or Certification Test Approval (ULC/W.H.) .....

Provision made for Extension of PVC (min. 300mm above floor) .....

(max 450 mm above floor).....

**SANITARY:**

**Green Pipe used as per by-law** .....

Min. Size of 4" Ø, or as noted: .....

Material of Schedule 40 PVC, or as noted: .....

**STORM:**

**White Pipe Used as per by-law** .....

Min. Size of 4" Ø, or as noted: .....

**PROTECTION OF PIPING:** (OBC 7.3.5)

Min. Depth 4 feet cover or provide engineer detail for frost protection .....

No Joints in Water Supply Piping or as per 7.3.5.7 (spatial).....

Bedding: - Min. 12: tamped cover over pipe using  
1/2 " clean granular (8' depth for vehicles above) or .....

non cohesive ballast and material of which at least 50% passes  
a 1/4 in sieve and 100% will pass a 1/2 in sieve.

- Min. 4" bedding under piping using  
1/2" clean granular or bedding noted above.....

**TRACER WIRE:** (OBC 7.2.11.3)

14 Gauge Copper Wire on Non-Metallic Pipe or N/A.....

**MINIMUM SLOPES:** (OBC 7.4.10.3.)

Building Sanitary 1% or 1/8" per ft. for 4 in. pipe.....

Building Storm 1% or 1/8" per ft.(table 7.4.10.9.....

**TESTING OF PIPING:** (OBC 7.3.6.1 and 7.3.6.4.)

Ball test was carried out by the contractor who confirms that  
the test met OBC requirements ..... Yes No

Pressure test was carried out by the contractor who confirms  
that the test met OBC requirements for Air Test, OR ..... Yes No

Pressure test was carried out by the contractor who confirms  
that the test met OBC requirements for a Water Test ..... Yes No

Notes: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

This is to confirm that the plumbing of the building sewer, building storm sewer, and/or water supply piping has been completed in accordance with the requirements of the Ontario Building Code, and I have checked off above, which are just some of the specific issues addressed during installation.

Contractor's agent: (Print): \_\_\_\_\_

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

Received: \_\_\_\_\_

Date: \_\_\_\_\_

Building Official